



Real People. Real Solutions.

2900 43rd Street NW
Suite 100
Rochester, MN 55901

Ph: (507) 208-4332
Bolton-Menk.com

2026 STREET AND UTILITY IMPROVEMENTS PROJECT UPDATE #15 (Contract 3)

Week of September 14:

- The contractor finished sanitary sewer service replacements in **Phase 2A** along East Main Street.
- The contractor began watermain and water service installations in **Phase 2A** along East Main Street.

Week of September 21:

- The contractor plans to continue watermain and water service installations in **Phase 2A** along East Main Street.
- The contractor also plans to begin road construction in Phase 2A along East Main Street.
- East Main Street within Phase 2A will remain closed for the duration of utility work.

Temporary Water System:

- If you have any kind of issue with your water service, now or at any time during the project, please contact Nolan Boice right away.
- *****When connected to the temporary water service, residents are encouraged to let their water run briefly before using it, especially during warm and sunny weather. Temporary water lines may warm up when exposed to direct sunlight, which can cause the water from the faucet to be unexpectedly hot when you first turn it on. Running the water for a short time will help clear the warmed water from the line and bring in cooler water.*****
- Reminders for working around a temporary water line:
 - The temporary water system will be a 2-inch pipe in the boulevard and service branches will be a smaller diameter hose connection to the house.
 - PLEASE DO NOT touch or attempt to move the temporary water lines.
 - PLEASE DO NOT mow over the temporary water line.
 - The Contractor will berm the water lines at each driveway so residents can access their driveway. It's OK to drive over the bermed water line.

School Bus Pickup/Dropoff:

- **All bus stop locations are accessible by both bus services at this time.**
- Any temporary changes to bus stop locations will be communicated to residents through the bus service.

Center Street (CSAH 33):

- **Due to railroad permitting delays, all work along Center Street (CSAH 33) is postponed until 2027.**

SEE ADDITIONAL INFORMATION ON THE NEXT PAGE

Project Notes:

- Thank you in advance for your continued attention to project safety in the work zone.
- A sewer lining information sheet and example door hanger work notice were uploaded to the city website. We encourage all residents to check out both.
- A phasing plan figure has been added to the city website. This is for residents to reference and understand where work is occurring when phases are called out in the weekly updates. We encourage all residents to check it out.

Contact

Please reach out to Nolan Boice, the Resident Project Representative, at 507-884-4877 or nolan.boice@bolton-menk.com with any questions.

Note – The reported schedule will always be flexible due to weather and other reasons. This update is meant to provide information as we know it at the time of the update preparation. Real time schedule updates can be obtained by calling Nolan Boice.

Please be mindful of your speed in work zones. This is for the safety of everyone in a work zone.